

CHECK LIST FOR CINEMA HALL

1. Name of applicant:
2. Name of the Proposed Establishment:
3. Specific Location:

Sl	Checklist	Yes	No	Remark
1	Full sound proofing of the establishment (including walls and ceilings fitted with sound insulation and sound/noise absorbents materials) as well as the dual-doors system			
2	The installation of insulated false ceiling from the original ceiling.			
3	Minimum of four (4) serviceable fire extinguishers of 5 liters capacity or fitted with fixed automatic sprinkler system (automatic fire detection system).			
4	Closed Circuit Television systems covering the entrance areas and secluded areas			
5	Adequate ventilation system (Natural or Artificial system with a fresh air entrance and exhaust gas exit installed at least 2.5m high above ground outside establishment)			
6	The minimum chair width and row spacing (leg room) is 22 and 38 inches, respectively.			
7	The Minimum distance between the seat (front row) and the screen is twice the length of screen and the maximum distance of the seats from the screen is five times the length of the screen.			
8	The draperies and curtains, if used, is made of fire resistance materials			
9	The Projector room is equipped with digital projector designed for the screen size of the auditorium			
10	The ceiling and internal walls which are not paneled, tiled or imperviously surfaced is painted			
11	Separate clean toilets with proper amenities for male and female			
12	Separate smoking rooms with good exhaust system including air purifier facility			
14	Presence of separate ticket counter			
15	Separate entry and exit doors including emergency exit			
16	Adequate space for recreation and refreshment			

Date of Verification or re-verification:

Inspection carried out by:

1. Name Organization Signature.....
2. Name..... Organization Signature.....
3. Name..... Organization Signature.....
4. Name..... Organization Signature.....
5. Name..... Organization Signature.....

Decision of the Inspection team

Recommend

☐

Not recommended

☐